



Municipality of Dysart et al
 P.O. Box 389, 135 Maple Avenue
 Haliburton, Ontario K0M 1S0
 705-457-1740
 Fax: 705-457-1964
www.dysartetal.ca

"The Heart of the Highlands"

**BUILDING DEPARTMENT
 SEWAGE SYSTEM INSTALLATION REPORT**

Septic Permit Number: 2019-006

Installation by: TOTAL SITE SERVICES **Date:** NOVEMBER 25, 2019

Work authorized by Site Inspection Report for a Sewage System Permit has been satisfactorily completed and includes:

1. **Septic Tank/Holding Tank** of working capacity of 9000 litres constructed of plastic/concrete/fibreglass.
 Manufacturer: ARMTEC Model: _____
2. **Distribution Pipe:** Type: PVC Absorption Trench System: Filter Bed System:
 Filter Bed Area: 2x42 sq. m. Filter Sand Contact Area: 2x42 sq. m.
 Total 75 Lineal Metres in 12 runs of 6.25 metres and fed by: Gravity: Siphon: Pump:
 Loading Rate Area: 410 sq. m. 15 metre constructed mantle provided: _____
3. Size of System based on 6 bedrooms and/or 34 fixture units. Commercial Details: _____
 Area of Building: 353 sq. m. Total Daily Design Sewage Flow: 4100 litres
4. Other: DUAL POD FILTER BED SYSTEM - PUMP UP FROM BASEMENT ONLY

See Diagram of Installation on back of report

Ensure the following work is completed:

- 1) Back fill system and sod or seed.
- 2) Stabilize all sloped surfaces.
- 3) Finish grading to shed run-off and divert water around leaching bed.
- 4) If a pump is used after the tank, ensure the weeping tile are dosed to 75% capacity in 15 minutes and include a high level alarm in case of pump failure.

Comments: **DIVERT ALL RUNOFF WATERS AWAY FROM FILTER BED AREA
 SEED/SOD ENTIRE SYSTEM AREA TO PREVENT EROSION
 MAINTAIN EFFLUENT FILTER REGULARLY**

INSTALLATION REPORT	
Under the Building Code Act and regulations, and subject to the limitations thereof, a permit is hereby issued to:	
[REDACTED]	
For the use and operation of the Class <u>4</u> Sewage System Installed/Altered under Septic Permit Number:	<u>2019-006</u>
Such system being located at:	
Municipal Roll Number:	46-24-041-000-44933-0000
Legal Description	CON 8 PT LOTS 29 AND 30
Address:	1157 ARTISAN LANE
Inspected by: Greg Cherniak	Date: November 25, 2019
Issued by: _____	Chief Building Official, Karl Korpela Date: January 8, 2019

NOTE: No change can be made to any building(s) or structures in connection with which this sewage system is used, if the operation of effectiveness of the sewage system will be affected by the change, unless a Sewage System Permit is obtained.